App F IX 4

Previous References

194 Bmr C/Bal

File No 962 - 44

Serial Nos 3, 4

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos 2

Part B for August '46

SUBJECT

Re: Payment of estimated rates instead of tendered rates to the contractors for the work providing underground drainage in Kanteerajadurs Rd. Saraswathipuram

The Chairman City I. T. Bd Mysore
Comptroller Bangalore

Lr No 1327-46 dated 8-8-46

Sanctions

26/8/46

7612
L

1

Letter No D2 C671/43-46 dy 31-5-46 from the Chairman, C & I. Board, Mysore requesting sanction that the Contractor who executed the work relating to the (1) Providing underground drainage to the area east of Kanthraja Urs Road & linking the same to Saraswathipuram drainage & (2) providing underground Drainage to Saraswathipuram by the side of the Reserve Police lines, Mysore may be paid estimated rates instead of the tendered rates etc

1) Submit The Chief Engineer for Irrigation would also be consulted

KVR 29/6

2) Pl enquire what the actual amount that would have to be paid to these contractors would be, if the proposal is sanctioned & what it would be met

Lr Supdt

3) Submit with a draft letter for approval

KVR 30/6

Lawsuit Ltr 30/6/[illegible]

4) [illegible] 1-7-[illegible]

5) Done Lr 1/7/44

SECY TO GOVT DEPT 1 JULY 1944 HOME

TYPE [illegible] 1 JULY 1944 GEN & REV SECTT

To The Chairman, C & I Bd, Mysore

No R57 dy 3-7-44

Calls for some information

7625 378
2

Letter No B2 C-671/43-44 dt 14-7-44
from the chairman, C D T: Bd, Mysore
furnishing the information.
It is stated that only estimated
rates have been recommended
there will be no excess over the
estimate The expenditure is
proposed to be met out of the provision
of Rs 65,000/- provided in the budget for
44-45 for the incomplete works of last year
vide with reference to Para 2 supra

UMS
19/7. The resolution of the city Improvement Trust
Board to pay at estimated rates instead
of tendered rates to the two contractors for
the works. Damage work in Jaiprakash Nagar
for the area behind the Law courts may
be allowed the excess over the tendered
rates would work out to Rs 1198/- but
This will not exceed the estimated rates
(vide chairman's letter dated 14-7-44)

Lawsey
19-7-44

SECY LA & DE
1202
21 JULY 1944
GOVT OF MYSORE

Mayle Jacobson
21-7-44

OFFICE OF THE MINISTER
FOR L.S.G & P.H
Date 21-7-44
No 556

Secy
25-7-44

328
2

3

Subd with a draft L.o. for appr.

WLG
3/8

Issue
Aug
8/8/44



4. To The Chairman, C & S Bd, Olympic
The Comptroller
no L/327-8 8/8/44

BJ 8/8 Sanctions the proposal

No D2-c671/43 44 Enc 4

Office of the Chairman,
City Improvement Trust Board, Mysore

Dated 26th May *1944*

27
31 5 44

GEN & REV SECRETARIAT 7612 3 JUNE 1944 L S G BRANCH

FROM

R RAMACHANDRA RAO BHOMBORE, Esq , B A ,
~~THE~~ CHAIRMAN,
City Improvement Trust Board,
Mysore

LAW DEPT MYSORE

To

C. Narayanaswamy Naidu, Esq , B A , B L ,
Legal Remembrancer & Secretary to the Government of
His Highness the Maharaja of Mysore, Law Department,
Bangalore

Sir,

I have the honour to state that the marginally noted two underground drainage works were entrusted to Contractors noted against their name in January 1943 after calling for tenders but the works could not be immediately taken up as the supply of cement was very restricted and the quantity required for Trust Board works was not made available inspite of several references to the Chief Engineer who was the Cement Controlling authority The required quantity was made available only during the latter part of 1943 and the beginning of 1944 The question of payment of contribution by the Police Department for the Saraswathipuram Drainage was also under correspondence till August 1943 The works could not be put on hand -- immediately after the tenders were settled The rates tendered by Contractor Mr K Thammiah was 28 9 % less than the estimate and those quoted by Mr K Rajappa was 25 % less Statements showing the estimated rates, the tendered rates and the rates now prevailing have been prepared in respect of both the works and are herewith enclosed It will be seen therefrom that the rates prevailing at present are in excess of the estimate rates by more than 26 % The works are now in progress but the Contractors have been requesting for payment of at least the estimate rates instead of their tendered rates in view of the delay in starting the work and the rise in the cost of both labour and materials Their request was placed before the Board at the Meeting held on 26th April 1944 and it was resolved that the estimate rates may be paid to them as prayed for by them

1) Providing underground drainage to the area east of Kantharaja Urs Road & linking the same to Saraswathipuram Drainage	Mr K Rajappa	
2) Providing underground Drainage to Saraswathipuram by the side of Reserve Police Lines	Mr K Thammiah	

A copy of the resolution is also enclosed.

2. I request that approval of Government may kindly be obtained for payment of estimate rates instead of tendered rates in the above two cases under the circumstances explained in the letter.

3. Favour of early orders is solicited.

I have the honour to be,

Sir,

Your most obedient servant,

Chairman.

HRS.

MYSORE CITY IMPROVEMENT TRUST BOARD

Statement showing estimate rates, tender rates and present rates for laying underground drainage for the area to the east of Kantaraja Urs Road & linking the same to the Saraswathipuram Drainage

Sl No	Items of work	Per	Quantity	Rate Rs	A	P	Cost Rs.	Tender Rate Rs	A	P	Cost Rs.	Present rate Rs	A	P	Cost Rs.	Remarks
1	E W excavation & refilling in gravelly soil	Cyd	381	0	3	6	84	0	3	0	71	0	4	6	108	Submitted
2	-do- in soft rock	"	381	0	5	6	131	0	5	0	119	0	7	0	167	Mr K Rajappa's tender rates
3.	-do- in hard rock	"	381	1	2	0	429	0	10	0	238	2	0	0	762	works out to
4	Carting, laying & fixing 7" S W pipes	Rft	3085	0	2	3	440	0	1	9	332	0	2	8	440	25 7 % less than the sanctioned
5	Constructing manhole, cement concrete 1:2½ 5	Cft	288	0	11	0	198	0	9	0	162	1	0	0	288	estimate rates & the present
6	Burnt brick in cement morter 1.3	"	640	0	5	6	220	0	5	0	200	0	6	6	260	rates works out
7	½" thick cement plastering 1 3	Sqr	8 00	6	8	0	52	6	0	0	48	7	8	0	60	to 26.21% more
8	Carting, & fixing manhole cover and frame	Each	16	0	8	0	8	0	8	0	8	0	8	0	8	than the sanctioned estimate
9	-do- do- C I Steps	"	64	0	0	6	2	0	0	6	2	0	0	6	2	rates for kind information
10	House connection E W excavation and refilling	Cyd	145	0	5	0	45	0	4	6	41	0	5	0	45	
11	Carting & laying & fixing 4" S W pipes	Rft	672	0	1	3	52	0	1	0	42	0	1	3	52	
12	-do- do gally traps	Each	58	0	1	0	4	0	1	0	4	0	1	0	4	
13	-do- do eye bends	"	58	0	1	3	5	0	1	0	4	0	1	3	5	
14	-do C I circular grating 4"	"	58	0	0	3	1	0	0	3	1	0	0	3	1	
15.	Cement concrete squatting pans complete	"	58	6	2	0	355	4	0	0	232	6	2	0	355	
	Total						2,026				1,504				2,557	
	Cost of materials granted						5,574				5,574				5,574	
	Grand Total						7,600				7,078				8,131	
											25.7% less.				26 21% more	

Chairman

HRS.

MYSORE CITY IMPROVEMENT TRUST BOARD

Statement showing estimate rates, tender rates and present rates for laying underground drainage to Saraswatipuram

Sl No.	Items of work	Per	Quantity	Rate Rs	A	P	Cost Rs	Tender Rate Rs	P	Present Rate Rs	A	P	Present Cost Rs	Remarks
1	E w excavation & refilling in gravelly soil	Cyd	417	0	3	6	91	0	0	78	0	4	6	111	
2	-do- -do- in soft rock	"	417	0	5	6	143	0	6	117	0	7	0	182	
3	-do- -do- in hard "	"	417	1	2	0	469	0	0	234	2	0	0	834	
4	Carting, laying & fixing 7" to 6" S W pipes	Rft	3380	0	2	3	475	0	9	369	0	2	3	475	
5	Constructing manholes, cement concrete 1 2½ 5	Cft	396	0	11	0	272	0	6	211	1	0	0	396	
6	Burnt brick in cement mortar 1:3	"	880	0	5	6	302	0	6	242	0	6	6	358	
7	½" thick cement plastering 1 3	Sqr	11 00	6	8	0	71	6	0	66	7	8	0	83	
8	Carting & fixing manhole cover & frame	Each	22	0	8	0	11	0	8	11	0	8	0	11	
9	-do- do C I steps	"	88	0	0	6	3	0	6	3	0	0	6	3	
10	House connection:-E W excavation and refilling	Cyd	155	0	5	0	49	0	4	39	0	5	0	49	
11	Carting, laying & fixing 4" S W pipes	Rft	744	0	1	3	58	0	8	46	0	1	3	58	
12	-do- gullay traps	Each	62	0	1	0	4	0	0	4	0	1	0	4	
13	-do- eye bends	"	62	0	1	3	5	0	0	4	0	1	3	5	
14	-do- C I Circular gratings 4"	"	62	0	0	3	1	0	3	1	0	0	3	1	
15	Cement concrete squatting pan complete	"	62	6	2	0	380	3	0	233	6	2	0	380	
	Total						2,334			1,658				2,950	
	Cost of materials						5,666			5,666				5,666	
	Grant Total						8,000			7,324				8,616	
										28 9 % less				26 39 % more	

Chairman

HRS

MYSORE CITY IMPROVEMENT TRUST BOARD

No B4 C-644/43-44 Dated, 28th April 1944

Proceedings of the Ordinary Meeting of the Board of Trustees for the Improvement of the City of Mysore, held at the Chairman's Office on Wednesday the 26th April 1944 at 10-45 A M

Present

R RAMACHANDRA RAO BHOMBORE, Esq , B A , (Chairman)

1 Siddiq-ul-mulk Sadeq Shah, Esq ,

2 The Health Officer, City Municipal Council, Mysore

3 Rev G W Sawday, M-A-H ,

4 P Sitaramiah, Esq , B A , B L ,

Absent

5. The Director of Public Health in Mysore, Bangalore

6 The Superintending Engineer, Mysore Circle, Mysore

7 The Vice-President, City Municipal Council, Mysore

8 E P Nanjappa, Esq ,

x x x x

x x

368 Office Note re: the payment of estimate rates instead of tendered rates to the Contractors for the underground - drainage work in Saraswathipuram and for the area behind Law Courts

Approved

x x x x

x x x

(Sd) R Ramachandra Rao Bhombore,
Chairman

" Copy "

Chairman

HRS

8

CITY IMPROVEMENT TRUST BOARD

Mysore,
Dated, 14th April 1944

Submitted -

In submitting herewith the tenders relating to the underground drainage work in Saraswathipuram and for the area behind Law Courts, I write to state as follows --

The tenders were called for in the month of December 1942 and work order issued for the same in the month of January 1943 The work could not be started on account of two reasons (1) for want of cement which was not being supplied properly by the Bhadravati-- Iron and Steel Works, (2) on account of delay in getting the contribution from the P R P xxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxxx Government had to be addressed in the matter of the contribution to be paid by the Police Department towards giving house connection to the P R P , Lines and their quota was received only in August 1943

On account of the above two reasons the work could not be taken up in the year 1943 It is only in the later part of 1943 and during the present first half year of 1944 that we are having sufficient supply of cement The Contractor therefore requests for higher rates which seem to be reasonable

Statements Flagged A & B are herein submitted showing the cost as per estimated rates, as per tendered rates and as per present rates It would be seen from these statements that the present rates work out to nearly 26% more than the estimated rates while the Contractors have tendered about 27% less Thus there is a difference of over 50% between their tendered rates and the present rates It is therefore recommended that the Contractors may be paid the estimated rates by which they will get Rs 1,198/- only on the labour portion while the total amount of the estimates work out Rs 15,600/- By paying estimated rates there will be no excess over the estimate and the excess over the tendered amount on the total estimate will be only 7½%

Sd. B R Manickam,
Trust Board Engineer

Copy

[signature]
Chairman

Y S C

Appendix F G —1]

SUBJECT

Section

File No

Serial No

Diary No of letter replied to

No L 57

General and Revenue Secretariat

( )

the *194*

To The Chairman,
C D T Bd, Mysore

Sir,

Date of issue 3/7

Signed by Mr. C. S. Rao

With reference to your letter No D2 C 671/43-44 D 31-5-44 re the Payment at estimated rates instead at tendered rates to the two Contractors who executed the works in regard to the underground drainage in the city, I am directed to request you to ~~the 100 foot~~ note to state what the extra ~~balance~~ amount that would have to be paid

List of enclosures

Enquire what the total tendered amount would amount to

Codied by

Examined by

WD 04161—GPB—60 000—24 10 41

Encl V
to the Contractors in question
would be, if the proposal is
sanctioned & how it
would be met

Thanking etc

yours
[illegible] Secy to Govt
Ulb Law Deptt
30/6

HH & 2-44-3

No D2 C-671/43-44

Office of the Chairman,
City Improvement Trust Board, Mysore

Dated 14th J u l y *194* 4

FROM

R RALACHANDRA RAO BAHADUR, Esq , B A ,
THE CHAIRMAN,
City Improvement Trust Board,
Mysore

GEN & REV SECRETARIAT 378 17 JULY 1944 LSG BRANCH

SECY LAW DEPT 13 JULY 1944 GOVT OF MYSORE

To Rao Bahadur Narayanaswamy Naidu, Esq , B A , B L ,
Legal Remembrancer & Secretary to the Government of
His Highness the Maharaja of Mysore, Law Department,
Bangalore

Sir,

With reference to your letter No L 57/41 dated 3rd July 1944 re: the payment of enhanced rates to the two Contractors who have taken up underground drainage work in Saraswathipuram, I have the honour to state that - the statements showing the estimates, the tendered rates and the present - rates and the total amount for the work at each of the above rates has already been submitted in respect of both the works with this Office No D2 C-671/43-44 dated 31st May 1944 The information is however noted in the margin for purposes of ready reference

Name of work	Name of Contractor	Total amount as per estimate(labour portion only)	Total as per tender (labour portion only).	Excess
1 Providing underground Drainage to the area east of Kantaraj Urs Road & linking the same to Saraswathipuram	Mr K Rajappa	Rs 2,026	1,504	Rs 522
2 Providing underground drainage to Saraswatipuram by the side of Reserve Police Lines.	Mr K Thammaiah	" 2,334	1,658	" 676

Since only estimated rates have been recommended there will be n excess over the estimate and the amount will be met out of the provision of Rs.65,000/- made in the Budget for 1944-45 for incomplete works of last year

I have the honour to be,
Sir,
Your most obedient servant,

Chairman 14.7.44

HRB

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS
THE MAHARAJA OF MYSORE

12

R E A D :-

Correspondence ending with letter No.B2.C.671/43-44 dated the 14th July 1944 from the Chairman, City Improvement Trust Board, Mysore, recommending that the contractors who executed the work relating to the (1) providing of underground drainage to the area east of the Kantharaj Urs Road and linking the same to the Saraswathipuram Drainage: and (2) providing of underground drainage to the Saraswathipuram by the side of the Reserve Police Lines, Mysore may be paid estimated rates instead of the tendered rates, as resolved by the Board at their meeting held on the 26th April 1944.

O R D E R No. L/1329-8/Rul 82-44-4

Dated, Bangalore, 8th AUGUST 1944.

The resolution of the City Improvement Trust Board, Mysore is sanctioned, the expenditure in this behalf being met out of the sum of Rs.65,000/- provided in the Budget Estimates of the Board for 1944-45 for the incomplete works of last year as proposed.

By Order,
Secretary to Government,
Law Department.

To - The Chairman, City Improvement Trust Board, Mysore.
" Comptroller to Government of Mysore.

Cpg/3.

G R S App F VI—G 2]

SUBJECT

AS

13

Diary No of letter replied to

General and Revenue Secretariat

( )

the *194*

Section Mk

File No 82-44

Serial No 4

Proceedings of the Government of His Highness the Maharaja of Mysore

Date of issue 8/8 1944

Signed by

Read— Correspondence ending with letter No B2.C671 43-44 dt/4-7-44 from the Chairman, C I T Board, Mysore recommending ~~requesting~~ that the contractors who executed the work relating to the (1) providing of underground drainage to the area east of the Kanthraj Urs Road & linking the same to the Saraswathipuram drainage & (2) providing underground drainage to the Saraswathipuram by the side of the Reserve Police Lines

~~Order thereon~~ No

May this be—

(i) printed ?

(ii) treated as a Standing Order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the Press ?

(vi) published in the Gazette Kannada Part ?

Mysore may be ~~ordered to~~
paid estimated rates instead
of the ~~tendered~~ tendered rates,
as resolved by the Board
at their meeting held on
26-4-44

Order No L 1327-8 & 878

The resolution of the
City Improvement Trust
Board, Mysore is sanctioned,
the expenditure in this behalf
being met out of the ~~provision~~ sum
of Rs 65,000/- provided in the
Budget Estimates of the Board
for 1944-45 for the incomplete
works of last year as proposed

List of Enclosures

pp
for Secy to Govt
~~LLB~~ 3/8 Law Dept

To The Chairman, C.I.T. Bd, Mysore
The Comptroller ✓

Copied by

Examined by

WD 04162—GPB—60 000—23-10 41

Pages 1—14.